

# CITY OF WINLOCK

## PROJECT UPDATES

Water/Sewer Department

Rodney Cecil

7-9-18

This is to update the community on where we are at in the different projects going on in the Water and Sewer department. The last update was dated 4-11-18.

### 1. The Sewer repair projects has been doing work at the following Places:

1. Shannon Lewis Lane. 80% complete: Work to still be done will include some more lining and side sewer work on Clark st.
2. Kerron St: 50% complete. Work still to be done will include some lining work on the south end of the street. This will include laterals and Manhole repair.
3. Sw mayer st: 80% complete. All we are waiting on now is for the road to be paved. New 24 inch main pipe was installed and new laterals put in.
4. Mill st: 75% complete: New pipe lining and laterals from Laurel to lilac.
5. Soland Court: 50% complete: Work still to be done will include Lining and Lateral Work.

### 2. Treatment Plant Updates:

The treatment plant construction is on track and on budget: When this Project is Complete The plant will have both Trains in operation. We will have our Thickening System up and running properly, we will have a crane installed to assist with membrane maintenance and a new PLC system to run plant operations.

### 3. The Galvanized Replacement Project:

This project is scheduled to be starting around August of 2018. This will replace about 80% of old galvanized lines in the system and reduce our water loss.

### 4. New Well:

This Project will be starting around the middle of July 2018. They will be working on an access road and drilling a test well.

P.O Box 777, Winlock Wa 98596  
Plant 360-787-4565  
Cell 360-520-5589

This Well will also be tied into the Knowles Road Water Project.

**5. Industrial Park Project:**


Phase 1 of this project is slated to start in July 2018. In this phase the water line will run from the grand prairie estates out to Knowles rd. We will also be tying in our new well to this water line.

**Phase 2 of this project** Will be to run the sewer line out to Knowles rd and finish up the connecting road to the industrial park.

6. The next project the Water department will be applying for funding will be to Loop the water line from Se First Street up on Se Front st. This way we can get everyone who lives on SE front streets meters in front of their houses.

Please feel free to call me if you have any questions or concerns about any of the above Items. We will be doing a final inspection of all properties that were affected by the ongoing construction work to ensure that is is returned back to its original state or better.

Thank you for your time



Rodney Cecil

Water/Sewer Superintendent

360-520-5589